Kinsley Mountain Drill Results (2011-2012)

Hole ID	From (feet)	To (feet)	Interval (feet)	From (metres)	To (metres)	Interval (metres)	Gold (g/t)	Silver (g/t)
PK001C	290.5	345.5	55	88.5	105.3	16.8	1.64	3.3
PK002C	366.5	395	28.5	111.7	120.4	8.7	6.23	2.1
incl	385	395	10	117.3	120.4	3.0	12.05	3.5
and	432	443	11	131.7	135.0	3.4	0.33	1.9
PK003C	337	361.5	24.5	102.7	110.2	7.5	6.75	1.4
incl	351	361.5	10.5	107.0	110.2	3.2	13.52	2.3
PK004C	140	200.5	60.5	42.7	61.1	18.4	5.91	2.5
incl.	150	175.5	25.5	45.7	53.5	7.8	11.93	4.2
and	485.5	499	13.5	148.0	152.1	4.1	0.54	2.1
PK005C	121	130	9	36.9	39.6	2.7	0.65	0.2
and	523.5	541.5	18	159.6	165.0	5.5	0.58	1.6
and	547	550	3	166.7	167.6	0.9	0.06	2790.0
PK006C	174	208	34	53.0	63.4	10.4	0.95	2.8
PK008C	Hole Lost							
PK009C	371	403	32	113.1	122.8	9.8	0.88	1.7
PK010C	283	306	23	86.3	93.3	7.0	0.66	2.3
PK012C	No significant values							
PK014C	310	377	67	94.5	114.9	20.4	5.48	5.5
including	320	338	18	97.5	103.0	5.5	16.43	9.18
PK016C	371	373.5	2.5	113.1	113.8	0.8	0.52	0.37
PK018C	395	403	8	120.4	122.8	2.4	0.85	0.5
PK019C	415.5	450	34.5	126.6	137.2	10.5	1.40	2.7
PK020C	Anomalous							
PK022C	Anomalous							
PK025C	285.5	309	23.5	87.0	94.2	7.2	0.44	2.7
PK027C	385	388.5	3.5	117.3	118.4	1.1	0.31	0.78
PK029C	236.8	245	8.2	72.2	74.7	2.5	0.31	1.1
PK031C	102	196.5	94.5	31.1	59.9	28.8	0.92	1.1
PK034C	324	332	8	98.8	101.2	2.4	1.70	0.7

*Newly reported holes highlighted in yellow. All true widths are uncertain due to limited drilling to date but are expected to be 60-90% of reported widths unless otherwise stated.
All intervals of no sampling have been assigned zero grade for the purposes of compositing.
NSV means No significant values > 0.3 g/t gold.
Composites were calculated at 0.2 and 5.0 g/t gold cut-offs.